Completion Report

1	Name of Wok	Providing Assured Minimum facilities (AMF) to all Polling Stations of Lokasabha Election 2019 Pertains to Ward no 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/194 /18-19, Dt. 20-03-2019
		EE/DD/TS/91 /18-19, Dt. 20-03-2019
3	Head of Acount which is Chargeable	, P Code-0054
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/1 /18-19 Dt. 03.05.2019
5	Name of Contractor	K M Ranganna
6a	Time Stipulated for Completion of work	days
b	Delay in execulation of work	
7	Measurement recorded in MB	
	Page No	MB No. - 2254/18-19
8	check Measurment of the Asst	225393 to 225400
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	Asst.Executive Enginner
10	a)Assistant Engineer	T.Dasarahalli Sub Division
	b) Asst. Exe. Engineer	K P Umesh
		Vijay Kumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
2.08 Lakhs	187901 :-	-	20099 = ∞

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner